



Notice: 218/2014

Notice is hereby given in terms of the Municipal Finance Management Act No 56 of 2003, Section 116(3) (a) and (b) that the municipality has the intention to amend existing contracts procured through the supply chain policy of Mogalakwena Local Municipality.

1 Increased Consultant fees:

The formal bid procedure was followed to appoint the consultants for water and roads and stormwater projects. In 2013 COGHSTA instructed the municipality to reduce the number of projects to be registered for MIG funding by clustering projects. This resulted in a realignment of all existing consultant appointments.

Consultants were appointed prior to the introduction of the clustering process for water supply and roads and stormwater for the value of the projects on the IDP of 2013/2014. The values of these projects have now increased substantially with the result that the consultant fees will increase proportionately. It is proposed that these consultants' contracts be amended to be paid according to ECSA fees for scope of projects.

2 Roads Master Plan:

The formal bid procedure was followed to appoint the consultant for the development of a Roads Master Plan for Mogalakwena Local Municipality.

As part of the clustering programme introduced by COGHSTA and the request for the development of technical reports for full scope of work, it is proposed that the contract of the PSP be extended to manage and develop the technical reports for 2014/2015, 2015/2016 and 2016/2017 MIG funded projects based on the Roads Master Plan and as a continuation of work already in progress.

3 Olifants River Water Resources Development Project (ORWRDP) Integrated Water Supply System – Mogalakwena Municipal Area As Part Of Phase 01 Of The Implementation Programme For The Tshamahansi To Sekuruwe Bulk Pipeline

The formal bid procedure was followed to appoint the contractors for Contracts 16/2012, 17A/2012, 17B/2012, 17C/2012 and 17D/2012 by Mogalakwena Local Municipality.

These contracts are currently being implemented. Notice is hereby given to extend these contracts based on several factors affecting costs of projects including: abnormal rainfall; unlawful labour strikes; a permit for a borrow pit not being obtained timeously; additional guard housing being erected for security purposes; unanticipated large volumes of rock which had to be blasted and

removed from trenches; additional monitoring facility for pressure checks; increased measures for cathodic protection as well as erection of stainless steel notice boards.

These contracts include:

Contracts 16/2012, 17A/2012, 17B/2012, 17C/2012 and 17D/2012

Members of the local community are welcome to submit representation, within 07 days from the date of this notice, addressed to

Municipal Manager, c/o Technical Manager (Mr Malepa)

54 Piet Retief Street

Mokopane 0600

For enquiries: Mr Sidney Mafoko 079 020 7613 between 08:00 and 16:00 Monday to Friday or on sidneymafoko@gmail.com

Notice: 218/2014

SW Kekana

Municipal Manager